RFI detail

#185 B688 CPSR RAILING



Status	Open In Review
Created on	May 20, 2024 by Joseph Maguire (Shirley Contracting Company, LLC)
RFI type	Bridge_RFI
Ball in court	Michelle Defreese (Whitman, Requardt and Associates, LLP)
Due date	-

Question

Sheet 77 shows details of the CPSR cast in place wall and metal railing to be installed on Bridge B688. The rail was designed, fabricated and installed per Section B-B with the standard sized post, plate washer and tubing. This will put the face of the rail at that face of the cast in place concrete wall assuming it was a 12" wide wall.

Sheet 80 details the additional reveal width for the architectural treatment which is 1" on either side so the overall width is 14 inches. As such, the face of the rail will not be at the face of the cast in place wall with the architectural treatment.

We believe this is acceptable as is. Please confirm. If a different detail is required than sheet 77 will need to be updated resulting in a change in scope of work which will also impact the critical path of the schedule.

Please note, Submittal #262 was submitted, reviewed and approved for fabrication of the metal railing which meets the details as shown on Sheet 77 in the current approved plans.

Cost impact	Unknown
Schedule impact	Unknown

Other attributes

Priority	High
Discipline	-
Category	-

Location	-
Location details	-
External id	-
Co-reviewer(s)	Jeremy Schlussel (Whitman, Requardt and Associates, LLP)

Activities	Ву	At
Carolina Tavarez changed the status from Open In Review to Open In Review set Ball in court to Michelle Defreese (Whitman, Requardt and Associates, LLP) changed the co-reviewer(s) to Jeremy Schlussel (Whitman, Requardt and Associates, LLP)	Carolina Tavarez	May 20, 2024, 2:51 PM EDT
Joseph Maguire (Shirley Contracting Company, LLC) created this RFI in Open In Review status and set Ball in court to Carolina Tavarez (95 Express Lanes, LLC).	Joseph Maguire	May 20, 2024, 2:00 PM EDT